



2017 Annual Landfill Inspection

Big Stone Plant – CCR Temporary Storage Area

Big Stone City, South Dakota

Prepared for
Otter Tail Power Company

December 2017

2017 Annual Landfill Inspection - CCR Temporary Storage Area
December 2017

Contents

1.0	Introduction	1
2.0	Review of Existing Information.....	2
2.1	Results of Weekly Inspections	2
2.2	Results of Previous Annual Inspections	2
3.0	Structural Integrity and Operational Review.....	3
3.1	Visual Inspection of TSA	3
3.2	Other Changes	3
4.0	Volume of CCR Contained	4



List of Tables

Table 3-1	Summary of Visual Inspection	3
-----------	------------------------------------	---

Certifications

I hereby certify that I, or someone under my direct supervision, have examined the Big Stone Plant Temporary Storage Area, and, being familiar with the provisions of 40 CFR 257 Subp. D and standard practices of the industry, I have determined that the Temporary Storage Area design, construction, operation, and maintenance are consistent with generally accepted good engineering standards.



Paul T. Swenson
2017.12.12
15:54:46 -06'00'

Paul T. Swenson, P.E.
Barr Engineering Co.
Registration Number 8949

Dated this 12th day of December, 2017

1.0 Introduction

Otter Tail Power Company (OTP) operates the Big Stone Plant (Big Stone), located near Big Stone City, South Dakota. The Big Stone Plant is a coal-fired electrical generating plant. Coal combustion residuals (CCR) management is subject to Federal Standards for Disposal of Coal Combustion Residuals in Landfills and Surface Impoundments per 40 CFR 257 Subpart D (CCR Rule). CCR generated by the plant is placed in an on-site landfill or sent off-site for beneficial use. Bottom ash is sluiced to an incised impoundment on site. It is then excavated from the impoundment and temporarily stored in a location adjacent to the impoundment until it is either transported off-site for beneficial use or placed in the on-site landfill. The storage area is referred to as the Temporary Storage Area (TSA).

The TSA is a CCR pile that is required to meet applicable portions of the CCR Rule for landfills, and is therefore subject to annual inspections by a qualified professional engineer (QPE). This report documents the 2017 annual inspection, as required by the CCR Rule.

2.0 Review of Existing Information

Existing information was reviewed to confirm that the design, construction, operation and maintenance of the TSA are consistent with recognized and generally accepted good engineering standards. No deficiencies were found and the existing information reviewed is described in following subsections.

2.1 Results of Weekly Inspections

Weekly inspections were conducted by a qualified person from October 2016 through November 2017. Inspection reports from October 3, 2016, through November 28, 2017, were reviewed as part of the QPE annual inspection.

2.2 Results of Previous Annual Inspections

The 2016 annual inspection report was reviewed in preparing this 2017 report. The 2016 report did not identify any significant deficiencies at the facility when compared with industry practices and state permit and rule requirements.

3.0 Structural Integrity and Operational Review

An on-site inspection was performed on August 10, 2017, to visually identify signs of distress or malfunction of the CCR Unit. The results of the inspection are included in the following subsections.

3.1 Visual Inspection of TSA

Inspection consisted of on-foot inspection of perimeter berms and embankments, the active temporary storage area. Visual inspection items and results are summarized in the following table:

Table 3-1 Summary of Visual Inspection

Item	Visual Inspection Description	Consistent With Good Engineering Standards (Yes/No)	Notes
1	Proper placement of waste	Yes	None.
2	Adequate slope stability and erosion control	Yes	None.
3	Run-on and Run-off controls properly functioning	Yes	None.
4	Surface water percolation minimized	Yes	Small areas of surface water ponding or were observed at time of inspection. Actions were taken after the inspection to grade the TSA for positive drainage toward the surface impoundment.
5	Contact water systems properly operated and maintained	Yes	None.
6	Water quality monitoring systems maintained and operating	Yes	None.
7	Dust adequately controlled	Yes	None.
8	Geometry of TSA is unchanged from previous inspection.	Yes	None.
9	Animal burrows absent or of no significance	Yes	None.
10	Adequate vegetation density and vegetation maintenance	Yes	Entire site was covered with a thin layer of stable slag.
11	Debris controlled or absent	Yes	None.

3.2 Other Changes

No other changes to the CCR Unit design, maintenance, or operations were observed as part of the annual inspection that could affect the stability or operation of the CCR Unit.

4.0 Volume of CCR Contained

Based upon field measurements taken as part of the annual inspection, the estimated volume of CCR contained in the CCR Unit at the time of the inspection was approximately 10,000 cubic yards.